

to Chief Surveyors _____

Received from Chief Surveyors _____

VESSEL'S NAME Steel S.S. "BRANCAO"Report 9/2.No. 39553.**For the CHIEF SHIP SURVEYOR**

(In cases which have to be submitted to the Classing Committee "the endorsement to contain a succinct summary of any repairs that have been required and to show the cause or causes of such repairs, and also to bring out clearly any exceptional features in connection with the case so that the Classing Committee may have all the salient points presented in the endorsement."—Extract from Sub-Committee's Report, 24/5/02.)

Nature of Survey _____

When due _____

* 100 A.1. (steel).

1 Dk. (steel). "Longitudinal Framing in DB and at Decks"

Cell DB 198' 452 t. FPT 64t. APT 47t.

FK. 4BH. Cern. Lloyd's A.C.P. P24', B64', F26'

The Certificate of Classification, to be endorsed
 "Cargo battens not fitted," and the same
 notation to be printed in the Register Book.


See Letter 14-2-20

M at 29-1-20

It is concluded, the reverse frames at intermediate brackets are as approved, that the rivets in treble riveted butts, clear of multiple punching, are spaced $3\frac{1}{2}$ diameters apart as required, also that the face bars on reinforced frames in way of 27" spacing are as approved but the Surveyors should be requested to state if this is so.

The surveyors should also be requested to state whether the Dry Tank under Boilers has been tested & if so, ^{also} to state length of this tank.

Lh. to G. - 10/2/20



© 2021

Lloyd's Register Foundation

W1307 0143