

TO           ASTRAPL   ALD

Patmos number three tank repairs; absolutely necessary to remove six floors for fairing other fourteen floors will fair in place and stiffen necessitate three shell plates remove for access STOP time for this work inclusive of number one tank repairs twelve days STOP Lloyds insistent upon work being now done for classification work could be postponed but will later have to be carried out STOP Seeing vessel will be detained in drydock for number one tank repairs for six days strongly advise carry out number three tank repair at same time, please wire instructions, ship docking weather permitting this afternoon.

PROPELLER.

Hebburn-on-Tyne



© 2019

Lloyd's Register  
Foundation

W 132 - 00 62