

present to F.R. Report

Quebec, Que.

January 26th, 1920

WILLIAM E. M. ASPIHALL

Inspect The Tidewater Shipbuilders Ltd., of Three Rivers, P. Q.
survey the steel screw steamer CANADIAN RANGER (their yard
No. 6) while building at their shipyard at Three Rivers, P.Q.
and subsequently while lying at Quebec.

The following remains to be done to complete the sur-
vey for classification.

Docks to test (and make tight if not found watertight)

Bulkheads to test -do-

Tunnel to test -do-

General equipment to examine

Main engine turning gear to repair

Vessel to examine in dry dock in view of her having
stranded on Dec. 13th 1919.

Manual pump to have extended lower chamber and pump to
test.

60 fathoms of chain cable to supply (at present only the
war time equipment of cable is on board.

Wm. E. M. Aspihall
Surveyor to Lloyd's Register



© 2019

Lloyd's Register
Foundation

W135-0145