



HULL

S.S. "ALPHA" "ALPHA"

of both boilers placed in good condition.
On completion of the above repairs the two boilers
were tested to 150 lbs/sq in for workmanship
& were found satisfactory.

N.B. The Bureau Advises That This examination is
regarded as part Boiler Survey (Ann 5.42), Thus
to complete the Survey the Port boiler remains
to be examined in its entirety together with the
mountings of all three boilers & the safety valves
of all boilers require to be adjusted under steam.
It is understood that the Survey is to be
completed on the vessel return to the U.K. on
the completion of the present voyage to enable
the vessel to a notation of B.S. 12.41.

A.R.S.



© 2020

Lloyd's Register
Foundation

On due 2.41 has partly held 5.41. now
partly upheld. To complete on return to UK.
from present voyage. All plain tubes in
put & Clā. boiler renewed. & heat. tube
in Clā board boiler renewed

It is submitted that this
vessel WILL BE eligible
for the record. No. 12.41. when
center boiler has been examined,
all boiler mountings & all
boilers examined & all
safety valves adjusted

Note pass C.S. no 3
due 140 not
advanced

Thus
26.1.42

[Faint, illegible handwritten text, possibly a ledger or list, covering the right half of the page.]



© 2020

Lloyd's Register
Foundation