

Messrs. The Rowhedge Ironworks Co's No. 585.

Plans of transverse bulkheads, and stem, sternframe and rudder submitted, in duplicate, by the Builders direct.

It is submitted the Builders be informed that the scantlings and arrangements as shewn and amended will be approved, provided they be carried out to the satisfaction of the Society's Surveyors.

They should also be informed that in view of the relief valve which is to be fitted to the after peak tank the upper deck beams over the after peak tank may be 4" x 2½" as desired.

*P. 25.4.39
Amtd. 6.5.39
2 plans 2 retained
P.C. Apr. 1939.*

JRL AS
6. 5. 39.



© 2019

Lloyd's Register
Foundation
W151-0263