

66/2 Vessel built at Haverlin-Alton-Leeds By whom Furness S. D. Co. Ltd.  
Engines made at Kiel By whom Fried Krupp A. G.

# Lloyd's Register of Shipping.

Port SHEFFIELD

14th September, 1928

Copy of  
C. 3552

This is to Certify that

R. W. FAWCETT

the undersigned Surveyor to this Society did at the request of Messrs. Davy Bros. Ltd., attend their works at Sheffield on 11th September, 1928 for the purpose of inspecting and witnessing the hydraulic pressure test on two thimble tube boilers built by them to the order of Messrs. Clarkson Thimble Tube Boiler Co. Ltd., their order No. 306 and intended for Messrs. Furness Shipbuilding Co's Motor Ship No. 131.

The Boilers were subjected to a test pressure of 200 lb. per square inch as indicated by the builders' gauge and examined under this pressure by the undersigned and showed no signs of leakage.

The material and workmanship of the boilers as far as could be seen appeared to be satisfactory.

The Boilers were stamped for identification thus:-

8559

No. 494  
LLOYD'S TEST  
200 lb.  
W.P. 100 lb.  
R.W.F. 11.9.28

8559

No. 495  
LLOYD'S TEST  
200 lb.  
W.P. 100 lb.  
R.W.F. 11.9.28

Signed..... R.W.Fawcett

11.27. T.

ificate is issued upon the terms of the Rules and Regulations of the Society, which provide that:-  
he Committee use their best endeavours to ensure that the functions of the Society are properly executed, it is  
od that neither the Committee nor the Society are under any circumstances whatever to be held responsible for  
in any report or certificate issued by the Society or its Surveyors, or in any entry in the Register Book or other  
the Society, or for any error of judgment, default, or negligence of the Surveyors, or other Officers or Agents

Lloyd's Register  
Foundation

46-0027