

Messrs. ^{IA O} ~~IA O~~ y Bros. Ltd.

URGENT

Two Clarkson Thimble Tube Boilers for
Messrs. Furness S.B.Co's Motorship No.131.

It is proposed to instal in the above vessel two Clarkson Thimble Tube Boilers which,owing to a misunderstanding,have been completed without the supervision of the Society's Surveyors.

It is desired that the Surveyors might be authorised to examine the boilers and witness the hydraulic test of same.

The scantlings of the boilers as shown on the plans meet the requirements of the Rules for the proposed working pressure of 100 lb. per sq. inch.

IT IS SUBMITTED the Sheffield Surveyors might be authorised to examine these boilers, to witness the hydraulic test and to issue a certificate on Form Report 10.

Before issuing a certificate it should however be ascertained that the results of the tests on the materials are satisfactory.

Forward plans to Sheffield.

8.9.28.

Phone Shf.
12/10/28



© 2020

Lloyd's Register
Foundation

W16-0049