

S.S. "FORT ST. JOSEPH"

Last annual examination 12/1948
Last docking survey 12/1948

*	Special survey type 1	due 11/1947
	Load line certificate expires	1/12/1949
	Annual load line survey	due 12/1949
	Boiler survey	due 11/1949
	Tailshaft	due 10/1950
	Main steam pipes	due 11/1949

* To complete special survey hull:- Cross bunkers to be scaled and coated.

No. 6 double bottom tank to be tested.
Midship deep tank port and starboard to be coated and tested.
All holds to be scaled and coated including hatch coamings and tunnels 90% sparring and cleats missing in all holds.
Tween decks to be scaled and coated including underside of deck and hatch coamings - 10% sparring and cleats missing.
Fore peak tank margins, hold wells and bilges to be scaled and cement washed. Tween deck bunkers to be scaled and coated.
All double bottom tanks except No. 5 to be scaled and cement washed.
Lazarette to be coated.
Upper and lower fore peak storerooms to be cleaned and coated.
Chain locker to be scaled and coated.
Spare bower anchor and three new lengths of cable to be supplied to replace one length defective and 2 lengths short of Rule (270 fms) 3 corrugations on starboard side in way of ash shoot and one 20 feet forward of latter.
Forepeak bulkhead bulged approximately 3".
Annual survey requirements to be carried out.

Machinery:- Ballast pump to be re-examined by June 1949.
Nos. 1 and 2 dynamos and dynamo engines to be examined.



© 2021

Lloyd's Register
Foundation

W1650-0214