

Port of **LONDON.**

12<sup>TH</sup> AUGUST 1942.

REPORT ON MASTS, SPARS, AND RIGGING.

**Harland & Wolff Ltd LONDON.**

Having, in accordance with your instructions,  
examined the Masts, Spars, Iron Work of same, and Rigging, of the  
(Vessel) **S. S. 'LLANDILO'**

(Date of examination) **25<sup>TH</sup> July** 19**42.**

I have to report that I found **Fore mast - taken to No 10**  
**stiffened to suit heavy lifting Derrick. New Shrouds**  
**Longitudinal Stays etc. fitted.**  
**Mast: new Wood Top mast: Made and fitted. with**  
**Bands. Stays etc.**  
**Shrouds. Stays. Lopping Lift. Goosenecks, Acel Block. Bolls.**  
**Blocks, renewed or overhauled as necessary.**  
**Derrick and Derricks attachments have been thoroughly**  
**examined. All Derricks tested to proof Load. (Certificate Supplied)**  
**Test - all fittings hammer tested, everything left in**  
**Good Condition.**

**0 : 15 : 0.**

Surveyors,  
Lloyd's Register of Shipping,  
**LONDON.**

**T. B. Prentice**  
**Foreman Shipwright**



Lloyd's Register  
Foundation

W191-0014

14 MAY 1942