

COPY.

Lloyd's Register of Shipping.

Port GLASGOW3rd April, 1939

This is to Certify that

G. ANDERSON & H. SUTHERST

the undersigned Surveyors to this Society did at the request of Messrs. Babcock & Wilcox, Ltd., attend at their Works at Renfrew on the 8th December, 1938 and subsequent dates for the purpose of examining and testing Two Oil Fuel Heaters manufactured by them under Contract No. 13208 to the order of Messrs. Harland & Wolff, Ltd, and intended for S.S. "LLANDAFF CASTLE".

The materials of the heater shells, m.s. pipes and branches have been tested and found satisfactory and on completion the various parts have been tested under hydraulic pressure as given below and found, so far as could be seen, sound and free from defect.

Tubes and cast iron end	- 400 lbs. per square inch.
Shell assembly	- 400 lbs. per square inch.
Two C.I. Strainers	- 100 lbs. per square inch.
Two Delivery Filters	- 400 lbs. per square inch.
Oil Delivery T pieces & Pipes (M.S.)	- 400 lbs. per square inch.
Air Vessels	- 400 lbs. per square inch.

For purposes of identification the parts were stamped with Test Pressure and G.A, or H.S.

(Sgd) G. ANDERSON

For Self & H. SUTHERST.

Surveyors to Lloyd's Register.

tested to 500 lbs. 15/5/39.
C.M.H.

FEE:- £.2. 2. 0.

This Certificate is issued upon the terms of the Rules and Regulations of the Society, which provide that:—

"While the Committees of the Society use their best endeavours to ensure that the functions of the Society are properly executed, it is to be understood that neither the Society nor any Member of any of its Committees is under any circumstances to be held responsible for any inaccuracy in any report or certificate issued by the Society or its Surveyors, or in any entry in the Register Book or other publication of the Society, or for any error of judgment, default or negligence of any of its Committees or any Member thereof, or the Surveyors, or other Officers or Agents of the Society."