

S.S. "NORFOLK" ex "SAUERLAND".

EQUIPMENT.

The Falmouth Surveyors state there are no certificates of test on board the vessel. They have forwarded such markings as they have been able to decipher from the anchors and <sup>a portion of the</sup> cables. It was ascertained from these that one bower anchor and 15 fathoms of  $2\frac{3}{4}$ " stud link cable were tested at Cardiff and duplicate certificates have been obtained from the Proving House at that port. From the remaining marks it would appear that two bowers, the stream and kedge anchors were tested in Germany. The weights of these as stamped on the anchors are in excess of the Rule requirements.

The total length of the cable and its size have not been given by the Surveyor.

It is submitted the Falmouth Surveyors be requested by wire to give the total length of cable and its size, also to report the identification numbers <sup>+ marks</sup> on each length of cable and to state the number of lengths.

*R.H.*

*R.M.M.*

14.3.22.



© 2019

Lloyd's Register  
Foundation

W 202-0305