

Shipbuilders: Messrs. *Vickers Armstrong*
Engineers: Messrs. *G & J. Weir Ltd*

Yard No. *712*
Engine No.

It is submitted that the plan of *HP & IP Feed*
Water Heater Shells merit approval
for a steam working pressure of *150 lbs/sq*
provided *the steel castings be made at approved*
works & tested as required by the Rules, the
heaters be constructed under the usual
conditions of survey & testing & the welding
be to the entire satisfaction of the Surveyors

Sto 12/16

Return plan. *4*

Retain copy.

Im. 12.34. T.

W.D.G.



© 2020

Lloyd's Register
Foundation

W204-0223

T.D.P.
11/6/36