

Persephone

To complete the special survey on the  
Machinery, the Main Starting air receivers No 5 & 6 (from  
port) the Injection air receivers to the Centre & Starboard  
main engine & the pumping arrangements  
to be examined & the electrical equipment (except in Main  
Engine room) to be examined & tested by megger.  
None of the foregoing have come under survey  
since 11.37. In view of the examined record now assigned  
the requirements regarding the electrical equipment  
should be attended to without delay.

W207-0073

12/3/42