

PUMPING ARRANGEMENT Endorsement.

Shipbuilders: Messrs.

Burntisland SBC Ltd

Yard No. *213*

Engineers: Messrs.

Wm Doxford & Sons

Contract
Engine No. *202*

Owners: Messrs.

Amended

It is submitted that the plan of

Pumping Arrangement

in the machinery space

merits approval, provided the arrangements be as

shown and amended on the plan and the remaining

requirements of Sections 20, and 34 of the Rules (1937-^{20A} P.)

be complied with so far as they are applicable.

It is noted from the pipe list that the size of the after peak tank filling & suction valve & pipe is 4" bore & accordingly the Surveyor should satisfy himself that the air pipe to this compartment is of suitable size

The Surveyor's remarks regarding the difference in size between the valves and pipes connected to No 6 tank are noted and it is concluded that this will also account for the discrepancy between the plan and pipe list for some of the other tanks.

Ltr 21/1/38 Copy 2th.

Advice Ltr Surveyor

Return/plan.

Retain/copy.



© 2019

JB.13

24/1/38

Lloyd's Register
Foundation

W25-0046