

REPORT ON BOILERS.

No. S-19

Received at London Office 16 JAN 1943

Date of writing Report May 28th 1941 When handed in at Local Office 1941 Port of New York

No. in Survey held at Schenectady, N. Y. Date, First Survey April 21st. Last Survey May 27th 1941.

Reg. Book. on the British Government Freighters S/S "Ocean Seaman" (Number of Visits 32) Tons } Gross
Net

Master ✓ Built at S. Portland, Maine By whom built Todd-Bath Iron Shipbuilding Corp. When built 1941

Engines made at Hamilton, Ohio By whom made General Machinery Corporation When made 1941

Boilers made at Schenectady, N. Y. By whom made American Locomotive Co. When made 1941

Nominal Horse Power 503 505 Owners British Government Port belonging to

MULTITUBULAR BOILERS—MAIN, AUXILIARY OR DONKEY. Manufacturers of Steel Worth Steel Co.(Letter for record (S)) Total Heating Surface of Boilers 7140 sq. ft. Is forced draft fitted Yes No. and Description ofBoiler One (1) Scotch Type Working Pressure 220 lbs Tested by hydraulic pressure to 380 lbs Date of test 27-5-41No. of Certificate S-19 Can each boiler be worked separately Yes Area of fire grate in each boiler 43 sq. ft. No. and Description ofsafety valves to each boiler 2 spring lead high lift Area of each valve 5.52 sq. in. Pressure to which they are adjusted 225 lbs.Are they fitted with easing gear Yes In case of donkey boilers, state whether steam from main boilers can enter the donkey boilerSmallest distance between boilers or uptakes and bunkers or woodwork See Installation/ Mean dia. of boilers 14'-6-3/16" Length 11'-8-1/32"Material of shell plates Steel Thickness 1-13/32 Range of tensile strength to 65000 lbs Are the shell plates welded or flanged NoDescrip. of riveting: cir. seams Double lap long. seams T.R.D.B.S. Diameter of rivet holes in long. seams 1-1/2" Pitch of rivets 10"Lap of plates or width of butt straps 22-1/8" Per centages of strength of longitudinal joint rivets 93.5 Working pressure of shell byrules 222 lbs Size of manhole in shell None Size of compensating ring No. and Description of Furnaces in eachboiler 3 Morrison Material Steel Outside diameter 44-1/2" Length of plain part top (9-3/16" Thickness of plates crown (21/32"Description of longitudinal joint Welded No. of strengthening rings None Working pressure of furnace by the rules 231 lbs Combustion chamberplates: Material Steel Thickness: Sides 25/32" Back 23/32" Top 25/32" Bottom 25/32" Pitch of stays to ditto: Sides 9"x10-3/16" Back 9" x 9"Top 11"x7-5/8" If stays are fitted with nuts or riveted heads Nuts Working pressure by rules 225 lbs Material of stays Steel Area atsmallest part 2.02 sq. in. Area supported by each stay 100 sq. in. Working pressure by rules 224 lbs End plates in steam space: Material Steel Thickness 1-7/16"Pitch of stays 21 1/4"x21" How are stays secured Double Nuts Working pressure by rules 242 lbs Material of stays Steel Area at smallest part 9.62 sq. in.Area supported by each stay 446 sq. in. Working pressure by rules 242 lbs. Material of Front plates at bottom Steel Thickness 31/32" Material ofLower back plate Steel Thickness 29/32" Greatest pitch of stay 14 1/2"x9" Working pressure of plate by rules 232 lbs Diameter of tubes 3"Pitch of tubes 4 1/4" x 4-1/8" Material of tube plates Steel Thickness: Front 31/32" Back 13/16" Mean pitch of stays 9.45" Pitch across widewater spaces 14 1/2"x8-1/4" Working pressures by rules 233 lbs. Girders to Chamber tops: Material Steel Depth and thickness ofgirder at centre 10 1/4"x1-3/4" Length as per rule 2' 10" Distance apart 11" Number and pitch of Stays in each 3 - 7-5/8"Working pressure by rules 229 lbs Steam dome: description of joint to shell No Dome % of strength of joint -Diameter - Thickness of shell plates - Material - Description of longitudinal joint - Diam. of rivet holes -Pitch of rivets - Working pressure of shell by rules - Crown plates - Thickness - How stayed -SUPERHEATER. N. E. Marine Date of Approval of Plan See Installation Report Tested by Hydraulic Pressure to -Date of Test - Is a Safety Valve fitted to each Section of the Superheater which can be shut off from the Boiler -Diameter of Safety Valve - Pressure to which each is adjusted - Is Easing Gear fitted -

The foregoing is a correct description,
R. E. Smith Mech. Eng. for Amer. Loco. Co. Manufacturer.

Dates of Survey } During progress of } April 21st, 1941 to May 27th, 1941
 while } work in shops - - } Continuous Attendance
 building } During erection on }
 board vessel - - }

Is the approved plan of boiler forwarded herewith Retained for 90
 boilers
 Total No. of visits Thirty-two days

GENERAL REMARKS (State quality of workmanship, opinions as to class, &c.) The boiler has been built under special survey

in accordance with the Rules and approved plans, & the workmanship and material is good. It has been satisfactorily
 tested to 380 lbs by hydraulic pressure in presence of the undersigned. It has been forwarded to S. Portland, Maine
 to be fitted on board, and when this has been done in accordance with the rules, the vessel will be eligible in my
 opinion to receive the notation + LMC with date, and 220 lbs. and FD in the Register Book.

Survey Fee ... See Machinery When applied for, 191
 Travelling Expenses (if any) Report :) When received, 191

Committee's Minute

Assigned

See First Entry Report
NEW YORK NOV 10 1942

Thomas Clark
 Engineer Surveyor to Lloyd's Register of Shipping.

Lloyd's Register

W256-00278 Foundation 13