

Shipbuilders: Messrs. J. L. Thompson

Yard No. 588

Engineers: Messrs. Wallsend Slipway Dry. Co.

Contract  
Engine No. 932

It is submitted that the plans of showing arrangement  
of closed feed system ~~on~~ merit approval  
for


provided the steel castings be made at approved works  
& tested as required by the Rules and the work be  
carried out under the usual conditions of surveying  
and testing.

It is noted that there is no feed water filter  
on the main feed lines and it is concluded that the  
exhaust steam from the auxiliary reciprocating feed  
pumps is led only to the auxiliary condensers and  
that there are no auxiliaries driven by reciprocating  
steam engines which exhaust to the main condenser,  
but these points should be confirmed.

Return 3 plans.

Retain 3 copies.

22/9/38



Return plan.

Retain copy.

Im, 7.37. T.

24/9



© 2019

Lloyd's Register  
Foundation

W261-0111