

Shipbuilders: Messrs. J. S. Thompson

Yard No. 588

Engineers: Messrs. Wallend Slipway & Co. ^{COY. LTD.} Engine No. 932

Feed water heaters; G. J. Vein Ltd.

It is submitted that the plan of shell for H.P.
feed water heater merits approval
for a working pressure of 85 lbs per sq inch
provided the steel casting be made at an
approved works & tested as required by the
Rules, the welding be to the Surveyor's
satisfaction and the heater shell be
constructed under the usual conditions
of survey & testing.

Return plan.

Retain copy.

1m.337. T.

Lr 25/5



© 2019

Lloyd's Register
Foundation

EdH
24/5/38

W261-0157