

Lloyd's Register of British & Foreign Shipping,

Maritime Buildings, East Dock Street,

Dundee, 11th September 1913

LOYDS REGISTER

12 SEP 1913

12

With reference to the 1st Entry Report. A^o.
783 on the S.S. "Pilot" forwarded yesterday
we beg to inform you that this vessel has
proceeded to Hull to have Machinery and
Boilers fitted. To complete the Survey on the
Hull the following requires to be done.

Funnel to be tested complete.

Funnel W.T. Door to be examined & tested.

Forouton Pump to be tested.

Bridge Deck, Casings &c in way of machinery
space to be riveted up, and deck tested in
way of same.

Stowages to be completed.

Painting in machinery space to complete.

The Surveyors at Hull have been advised
accordingly.


Secretary.
London.

We are, Sir,
Yours obedient servants.
The Surveyors.
per. M. Blackwood.

Upper Deck, Single Angle, Bulb)	63	5	38	6	5	38
---------------------------------	----	---	----	---	---	----

Tie Plates, outside Hatchways.....	
Deck.* Material and thickness Fourth and Fifth Deck Stringer Plate.)	

Referred to the Chief Ship Surveyor,
and the Chief Engineer Surveyor.


SEP 12 1913

© 2019
Lloyd's Register
Foundation

