

Messrs.Fredrikstad Mek.Verk. Yard No.287.  
-----

IT IS SUBMITTED the Oslo Surveyors be informed it is noted that owing to the difficulty of obtaining tightness, when cold, of the joints between the superheater elements and the headers, the Firm wish to dispense with the usual hydraulic test of the assembled superheater after fitting on board.

They should be informed that the matter has been considered and no objection will be taken to the omission of a hydraulic test on the assembled superheater provided the individual parts are tested by hydraulic pressure to 3 times the working pressure and the whole be found sound and tight under working conditions on board.

*J Ma*

*[Signature]*

*[Signature]*

12.4.38.

*Lr 14/4*



© 2019

Lloyd's Register  
Foundation

W267-0101