

Messrs. Fredriksstad Mek. Verkstad's Yard Nos.287 and 289.

Boilers.

The case was dealt with in the Secretary's letter of the 11th ultimo, when it was concluded that the material other than that tested by the Norske Veritas Surveyors, viz:- furnaces, stays and tubes, would be made and tested under the supervision of the Society's Surveyors.

The Oslo Surveyors now state that the furnaces have been constructed and tested by the Norske Veritas Surveyors, and forward for consideration the results of the tests on the material for these furnaces.

The material and the results of the tests now forwarded meet the requirements of the Rules.

IT IS SUBMITTED the Oslo Surveyors be informed it is noted the furnaces for these boilers have been made and tested under the supervision of the Norske Veritas Surveyors, and that the results of the tests are satisfactory.

In the circumstances the furnaces could be accepted in this instance for the intended working pressure of 15.5 Kgs per sq. cm., provided the furnaces be examined and found sound and free from defect.

Whe
Whe

14/4/37

[Signature]



© 2019

Lloyd's Register
Foundation

[Signature]

[Signature]

13th April, 1937.