

S. S. "DYNAMO"

Mr. R. Williamson of the Builders' firm called here today regarding the blind rivet hole in the outside plating which has not been ^{drilled} ~~omitted~~ through the tank margin angle.


He says it is practically impossible to place the vessel in dry dock at present as there is no dock available, and suggests the tank side gutter be cemented up to a depth of 6 inches, or more if practicable, and that the rose-box which is in the space be lifted to suit.

The Barrow Surveyors might be requested to state if they consider this suggestion of the Builders is worthy of approval, subject to the Owners' consent being obtained and to the Builders agreeing to place the vessel in dry dock at the first opportunity for the purpose of boring the rivet hole through and fitting a rivet in it.

hsg
Brs. 28/4/20.

WHL

2 27/4



CJ

23. 4. 20.

© 2019

Lloyd's Register
Foundation

W29-0021

Secretary.