

**REPORT ON ELECTRIC FITTINGS.**

(OTHER THAN FOR THE PROPULSION OF THE VESSEL)

Received at London Office

Date of writing Report

19

When handed in at Local Office

19/8/26

Port of

NEWCASTLE-ON-TYNE

No. in Survey held at

Newcastle.

Date, First Survey

20 July

Last Survey

28 July

1926

Reg. Book.

(Number of Visits 4)

on the

Anglo Peruvian

Tons

Gross

Net

Built at

Sunderland

By whom built

Short Bros Ltd

Yard No. 423

When built 1926

Owners

Port belonging to

London

Electric Light Installation fitted by

Sunderland Forge &amp; Eng Co Ltd

Contract No.

When fitted 1926

**System of Distribution**

Two wire

Pressure of supply for Lighting

110

volts, Heating

volts, Power

volts.

Direct or Alternating Current, Lighting

Direct

Power

If alternating current system, state frequency of periods per second

Has the Automatic Governor been tested and found efficient when the whole load is suddenly thrown on or off

Yes

Generators, do they comply with the requirements regarding rating

Yes

are they compound wound

Yes

are they over compounded 5 per cent.

Yes

if not compound wound state distance between each generator

Where more than one generator is fitted are they arranged to run in parallel

series with each shunt field

Yes

Are all terminals accessible, clearly marked, and furnished with sockets

Yes

are they so spaced or shielded that they cannot be accidentally earthed,

short circuited, or touched

Yes

Are the lubricating arrangements of the generators as per Rule

Yes

**Position of Generators**

Engine room

is the ventilation in way of the generators satisfactory

Yes

are they clear of all inflammable material

Yes

if situated near unprotected woodwork or other combustible material, state distance of same horizontally from or vertically above the generators

and

are the generators protected from mechanical injury and damage from water, steam or oil

Yes

are their axes of rotation fore and aft

Yes

Earthing, are the bedplates and frames of the generating plant efficiently earthed

Yes

are the prime movers and

their respective generators in metallic contact

Yes

Main Switch Boards, where placed

Engine room

If the generators and main switchboard are not placed in the same compartment, is each generator provided with

a fuse on each insulated pole as near as possible to the terminals of the generator, additional to that provided on the main switchboard

Switchboards, are they placed in accessible positions, free from inflammable gases and acid fumes

Yes

are they protected from mechanical injury and damage from water, steam or oil

Yes

if situated near unprotected

woodwork or other combustible material, state distance of same horizontally from or vertically above the switchboards

and

are they constructed wholly of durable, non-ignitable non-absorbent materials

Yes

is all insulation of high dielectric strength and of

permanently high insulation resistance

Yes

if semi-insulating material is used, are all conducting parts insulated from the slab

with mica or micaite or other non-hygroscopic insulating material, and the slab similarly insulated from its framework

Yes

and is the frame effectively earthed

Yes

Are the fittings as per Rule regarding:— spacing or shielding of live parts

Yes

accessibility of all parts

Yes

absence of fuses on back of board

Yes

proportion of omnibus

bars

Yes

individual fuses to voltmeter, pilot or earth lamp

Yes

connections of switches

Yes

Main Switchgear, description of switchgear for each generator and each outgoing circuit, and arrangement of equalizer switches

Double pole switches on generator. Single pole switches or double pole fuses on each outgoing circuits

Instruments on main switchboard

one

ammeters

one

voltmeters

synchronising device for paralleling purposes.

Earth Testing, state what means are provided at the main switchboard for indicating the state of the insulation of the system


earth lamps

Switches, Circuit Breakers and Fusible Cut-outs, do these comply with the requirements of the Rules

Yes

Joint Boxes Section and Distribution Boards, is the construction, protection, insulation, material, and position of these as per rule

Yes



© 2020

Lloyd's Register  
Foundation

W329-0056 (1/2)



Portable lamps for use in dangerous spaces are supplied, are they of a type approved by the Home Office

[illegible]



All Conductors are of annealed copper conforming to British Standard Specification No. 7.  
The Insulated Conductors are guaranteed to withstand the immersion and resistance tests specified in the Rules.  
The foregoing is a correct description.

p. pro. ~~THE~~ SUNDERLAND FORGE & ENGINEERING CO. LTD. Electrical Engineers.

Date 11th Aug. 1926

*S. Haffens*

#### COMPASSES.

Distance between electric generators or motors and standard compass 120 feet

Distance between electric generators or motors and steering compass 112 feet

The nearest cables to the compasses are as follows:—

A cable carrying 7 Ampères 10 feet from standard compass 10 feet from steering compass.

A cable carrying 2 Ampères 10 feet from standard compass on the ~~foot from~~ steering compass.

A cable carrying 2 Ampères on the ~~foot from~~ standard compass 10 feet from steering compass.

Have the compasses been adjusted with and without the electric installation at work at full power. yes

Has the effect of switching on and off circuits, motors and other electro-magnetic apparatus within the vicinity of the compasses been noted. nil.

The maximum deviation due to electric currents was found to be 0° degrees on any course in the case of the standard compass, and 0° degrees on any course in the case of the steering compass.

FOR SHORT BROTHERS, LIMITED.

*E. D. Short*

DIRECTOR

Builder's Signature.

Date 18 Aug 1926

Is this installation a duplicate of a previous case. yes If so, state name of vessel Anglo Indian

General Remarks (State quality of workmanship, opinions as to class, &c.)

The above installation is in accordance with the Society's Rules. The vessel is eligible in my opinion for notation elec. light, wireless

It is submitted that  
this vessel is eligible for  
THE RECORD. Elec. light.

*W. D.*  
25/8/26

Total Capacity of Generators 10 Kilowatts.

The amount of Fee ... £ 10 : — When applied for, Transd.

Travelling Expenses (if any) £ : : When received, paid at 10/8/1926

*W. T. Badger*

Surveyor to Lloyd's Register of Shipping.

Committee's Minute

Assigned

*Elec. light*



© 2020

Lloyd's Register  
Foundation