

Shipbuilders: Messrs. T.S.S. ALMEDA STAR

Yard No.

Engineers: Messrs. T.S.S. "ANDALUCIA STAR"

Engine No.

Oil Fuel Settling + Overflow Tanks.

It is submitted that the plan of Alarm Device  
for the Oil Fuel Settling Tanks merits approval  
for

provided the gear be fitted + tested to the  
satisfaction of the Surveyor.

It is noted that the alarm gear will operate when  
each settling tank is 95% full, and it is suggested  
that a greater margin than 5% of the capacity of  
the settling tank should be left as overflow space.  
in view of the large size of the filling mains  
to the oil fuel bunkers.  
The Surveyor's attention should be drawn to this point  
and they should be asked to discuss the  
matter with the Firm + with the  
owner's representative.

Return <sup>2</sup> plans

Retain copy.

*L 7/2/38*

© 2000  
J.R.B.  
6/3/35

W.D.A.  
7/5/38  
Lloyd's Register  
Foundation

W329-0142