

Faded & replaced.

st. 8.

For the information of Surveyors and the Committee only.

Received at

Office

135

Lloyd's Register of Shipping.

(Report on Vessel No. 29996 Port Sunderland

No. F4346 SHIP FORGINGS OR CASTINGS.



I have to report that the undermentioned Iron or Steel Forgings or Castings, manufactured by The Sunderland Forge & Eng Co. Ltd. of Sunderland, for the Vessel No. 29996, being built by S.S. Sir Walter Scott of Sunderland, have been inspected by me as set forth below and found to be, so far as can be seen, Sound

Work on Forgings or Castings.

Lloyd's

No. 5742

14.3.29

D. D. Williamson

Sunderland, 14.3.29

RETAIN

	STERN FRAME.	RUDDER FRAME.	STEM.
Material*			Scrap Iron
made			Forged
annealed			✓
ensions			8 1/2" x 2 3/8"
gress on Inspection			Finished
e when Inspected			14.3.29
CASTINGS.			Upper Part new
sts on Standard Test Pieces.			
slie Test—			
Tons per square inch			
Extension per cent. ...			
Bending Test—			
Angle before fracture			
o Test—			
Height from ground ...			
mering Test—			
If made according to Rules and found satisfactory ...			

SKETCHES OF FRAMES SHOWING POSITION AND DESCRIPTION OF WELDS OF FORGINGS.

Fee (if any chargeable) £ 1 : 1 : 0

To be paid at Sunderland,

If of Iron, state whether scrap or puddled Iron. If of Steel, state whether made on the Open Hearth process.

26. T.