

6. For the information of Surveyors and the Committee only.
Received at _____ Office _____ 19 _____

Lloyd's Register of Shipping.

(Report on Vessel No. 21451 Port Rot.)

No. 398 SHIP ~~FORGINGS OR~~ CASTINGS.

I have to report that the undermentioned ~~Iron or Steel~~ Castings, manufactured by Nederlandsche Staalfabrieken of Utrecht for the Vessel No. Gaasterkerk, being built by Wilton's Machinefabr. & Scheepsw. of Rotterdam have been inspected by me as set forth below and found to be, so far as can be seen, free from defects.

on Forgings or Castings.

Lloyd's
No. 869
H.P.B. 27-32

Port of AMSTERDAM, 11th July 1932.


B. J. J. J.

| | STERN FRAME. | RUDDER FRAME. | STEM Piece |
|--|--------------|---------------|--------------------------------|
| Material* ... | | | <u>S.M. Steel</u> |
| made ... | | | <u>Cast</u> |
| annealed ... | | | <u>Yes</u> |
| Dimensions ... | | | <u>As per plan</u> |
| Press on Inspection ... | | | <u>Cast</u> |
| when Inspected ... | | | <u>2-7-32</u> <u>9-7-32</u> |
| CASTINGS. | | | |
| Tests on Standard Test Pieces. | | | |
| He Test— | | | <u>29.7</u> |
| tons per square inch ... | | | <u>30%</u> |
| Extension per cent. ... | | | |
| Bending Test— | | | <u>Good</u> |
| Angle before fracture ... | | | |
| Test— | | | |
| Height from ground ... | | | |
| Hardening Test— | | | <u>Good</u> |
| made according to Rules and found satisfactory ... | | | |

SKETCHES OF FRAMES SHOWING POSITION AND DESCRIPTION OF WELDS OF FORGINGS.

Fee (if any chargeable) £ : :
To be paid at AMSTERDAM

If of Iron, state whether scrap or puddled Iron. If of Steel, state whether made on the Open Hearth process.



© 2020

Lloyd's Register Foundation