

## FREEBOARD REPORT on the Messrs Lochrane &amp; Sons Yard No 1184.

It is submitted the Freeboards given on the accompanying form, being those required by the Tables, merit approval, subject to all particulars and dimensions now supplied being verified on completion of the vessel and to the requirements of Statutory Rules and Orders 1932, No 96 being complied with.

The surveyors should be informed that the freeboards ~~are~~ which could be assigned correspond to a summer moulded draught of  $14'4\frac{1}{4}"$  and that, in making the computation, the fore-castle has been assumed to have a length of 25 feet from the fore part of the stem on the loadwaterline to the forward end of the fore-castle stairway recesses.

It is noted that it is proposed to fit a side-scuttle port and starboard below the freeboard deck and in forwarding the final report C.11 the surveyors should state the height of the sill above top of keel and the fore and aft position of the side-scuttle.

Preliminary.  
copy of computation to surveyors.  
Return plan.

Amended Prel. ASH 1/11

Thell 3/7/37

© 2020

Lloyd's Register

W396-0036

Wm  
25/3/37