

FREEBOARD REPORT on the

S/S. Csarda.

It is submitted the Freeboards given on the accompanying form, being those required by the Tables, merit approval, *subject to:-*

- ✓ ① Cleats, spaced not more than 24 inches apart, being fitted ^{next bars} ~~at~~ the side bunker hatchways and coamings on Bridge Deck, if not already supplied, ^{and cleats and battening arrangements made} and bridge space being overhauled as necessary.
- ✓ ② Steel cover of Poop Deck hatchway being overhauled to Surveyors satisfaction.
- ✓ ③ Efficient means of closing being provided for all airpipes.
- ✓ ④ Broken deadlights in Poop being repaired or renewed to Surveyor's satisfaction.
- ✓ ⑤ Suitable provision being made for rigging lifeline, which should be available for use in any part of the ship which might have to be used by the crew in the regular working of the ship.
- ✓ ⑥ Scupper pipes, if any, ^{which are} led to hold bilges from bridge space, being permanently closed.

Convention freeboards being greater than existing freeboards, the latter have been re-assigned.

Hungarian Conventions.

Assignment letter to
Messrs Craggs, Ltd. Lloyd's Avenue
London.

S.T.B.

Lloyd's Register
Foundation
27.7.32

*not done
Surveyors &
Mch 27/7/32*