

750,11.29.

FREEBOARD REPORT on the

S/S HAMSTERLEY.

It is submitted the Freeboards given on the accompanying form, being those required by the ^{Construction Regulations} ~~Tables~~, merit approval, subject to

- (1) The awnpipes on the Poop, Bridge, & Forecastle decks 7" in height & under being provided with non-detachable screwed plugs, or alternatively being renewed & made a height of 18" to the opening, & all the awnpipes having efficient means for closing the openings, if this is not already the case.
- (2) Gangways, ladders, or other satisfactory means for the protection of the crew to be provided in the wells.
- (3) The 16" dia. vent on the forecastle deck having its 40" coaming efficiently stayed.

Assignment for
22/3/32

See later
assignment
dated 24/5/32

© 2019
Lloyd's Register
Foundation

22. 3. 32

4415-0/32