

S.S. "MANGALORE".

It is submitted the Middlesbrough Surveyors be informed that the arrangements proposed do not provide an adequate means of securing continuity of the deck plating outside the line of the casing, and they should confer with the Builders with a view to seeing if it is not practicable to adhere generally to the principle embodied in the proposal shewn on the plan approved on the 13th December last, in which continuity is maintained by through riveting in double riveted deck angles.

R. 22/1/35
 Recd. 22/1/35
 2 plans.

23. 1. 35.



© 2020

Lloyd's Register Foundation

W 432-0259