

5m.5.32.

S/S. "GAMBHIRA"
FREEBOARD REPORT on the

It is submitted the Freeboards given on the accompanying form, being those required by the Tables, merit approval. *subject to*

The machinery casings inside the bridge shall being of efficient ~~condition~~ construction, and any openings in these being capable of being securely closed. The Surveyor should report full particulars.


It is concluded that the scupper mentioned in the report drain the exposed foreboard deck, and that the channels for storm boards at the openings in the aft end of the bridge are riveted to the bulkhead, but the surveyor should confirm this.

It is further submitted the owners be informed that the corresponding to the Convention summer draft foreboard is 1" greater than the present summer draft.

Asst. Surveyor
1.3.33 is

Convention

W440-0107



© 2021 J.G.B. S.T.B.
6.3.33
Lloyd's Register
Foundation

11
10 1/2
0 1/2
1/2
1/2
3
3 1/2
3
1/4
3 1/4