

GLASGOW.

12th. March, 1914.

John R. Heck

RETAIN

Messrs. Lindsay Burnet & Co. survey during construction two steel manoeuvring air reservoirs intended for the oil engined vessels "PANGAN".

The material has been tested by the Surveyors to Lloyd's Register, the scantlings are in accordance with the Rules for a working pressure of 234 lbs. per square inch and the workmanship is good.

The reservoirs were tested in my presence on the 9th. March, 1914 by hydraulic pressure to 588 lbs. per square inch, showed no signs of weakness and were found tight and sound in every respect at that pressure.

The working pressure should not exceed Two hundred and ninety four pounds per square inch.

Stamp on Reservoirs:-

No. 12591.  
Lloyd's Test.  
588 lbs.  
J.H.H.  
9/3/14.

RETAIN  
John R. Heck  
Surveyor to Lloyd's Register.



© 2019

Lloyd's Register  
Foundation  
W479-0165