

S/S "AUNGBAN".

At the request of Captain R. P. R. Taylor, Surveyor to Lloyd's Register of Shipping, I, the undersigned, visited Dalla Dockyard on June 28th, 1937, for the purpose of examining the windlass gypsies off the above vessel, and herewith submit my report on same:-

I found that the wheelks on both gypsies had been built up, where worn, by oxy-acetylene gas welding, special electrodes having been used for the work.

My experience is, that this method of building up worn gypsy wheelks is quite satisfactory and I can certify that the above work has been carried out to my satisfaction and that the gypsies are now in satisfactory condition.

Rangoon,

June 29th, 1937.

E. E. Hay.

DEPUTY SUPERINTENDING ENGINEER,
B. I. S. N. CO. LTD.



© 2020

Lloyd's Register
Foundation

W 492-0265