


PORT on the *sp Arsterturm*

It is concluded the "W.T. doors fastened with clamps" at bridge front bulkhead are permanently attached to the bulkhead by riveted hinges, but the surveyor should confirm this

It should be noted that as it appears from the plans the steel upper deck is wood sheathed only in the wells but not under the bridge, the freeboards assigned are to be measured from the statutory deck line marked in relation to the steel deck

*ERM*

9.4.20



© 2020

WS20 0057

Lloyd's Register  
Foundation