



9

102689

Independent pump examined and placed in good order.  
 Main steam pipe revealed afterwards examined under 260 lbs.  
 hyd. pressure and found satisfactory.  
 L.P. bottom end bracket is installed, ahead guide shoes parts  
 renewed and other minor repairs effected.

H.R. Howells

N.B.—If this Report is copied by copying Press, special care must be taken that the copying paper is not so much damped as to spread the ink, or to cause it to show through to the other side.

THE SURVEYORS ARE REQUESTED NOT TO WRITE ACROSS THE MARGIN.



© 2019 Lloyd's Register Foundation