

S.S.No.221 building by Messrs.Workman, Clark & Co.

Equipment No.41440, letter "x" (new Table 22).

The Belfast Surveyors state that the following anchors are proposed to be supplied to this vessel, viz;-

	cwts.,	qrs.,	lbs.
1st bower anchor, stockless,	56.	2.	0.
2nd " " "	56.	1.	2.
3rd " " "	47.	0.	0.
Collective weight	159.	3.	2.

The anchors required by Table 22 are as follows;-

	cwts.,	qrs.,	lbs.
1st bower anchor, stockless,	56.	1.	0.
2nd " " "	56.	1.	0.
3rd " " "	47.	2.	0.
Collective weight	160.	0.	0.

It will be observed that the weight of the 3rd bower anchor is 2 qrs., less than required, and the collective weight of the three bower anchors is 26 lbs., less. The weights of the heads of the 2nd and 3rd bower anchors are slightly less than required, viz., 13 lbs., and 15 lbs., respectively.

It is submitted whether, in view of the slight deficiencies in weight, ~~that~~ the anchors might not be approved for the figure 1.

TUES. 28 FEB 1905

Approved *[Signature]*

Lloyd's Register
 Foundation
 J. H. T.
 27/2/05
 W542-0144

4.2.05
 under 78
 1 cert plans
 returned.

Fast
 Ye
 h flat laid
 Beams
 per
 tual
 Inches
 Or as
 11x
 11x
 10
 7
 Inches In
 per Rule per
 Or as
 6
 3 1/2
 57
 4 1/2
 3.9
 57
 4.8
 50
 4.7
 37 1/2
 4.7

W542-0144