

sf Kepwickhall.

It is submitted the Surveyors be informed by wire as follows.


Kepwickhall proposed arrangement closing tonnage opening approved provided covers fastened to beam middle of opening and drainage holes made stop alternative arrangement suggested fit angle bar with six inch horizontal flange each end covers four inches thick fastened to same caulked and payed stop extra beam proposed not then necessary.

GRW

W.D.

6.6.17

WSST-0200



©2021

Lloyd's Register
Foundation