

GENERAL REMARKS (State quality of workmanship, opinions as to class, &c. *This Russell's Boilers have been constructed at this Port of Sydney N.S.W. under Special Survey, in accordance with the approved plans and instructions, as well as with the printed rules, of tested materials and good workmanship. Cockburn & Mc Nichols patent double 2 $\frac{5}{8}$ " full bore Safety valves are fitted on each boiler, & adjusted under Steam & seen blowing freely at 220 lbs per sq inch. Accumulation tests witnessed on all boilers for 15 minutes & found satisfactory (the steam dropping 3 to 4 lbs & valves then closing) These boilers seen securely & satisfactorily fitted on board, and are now eligible in my opinion for record in Register Books:-*

6SB., 24 cf, G.S. 434, H.B. 18150, 220 lb., (S), F.D. and as noted on Steam Reciprocating Engine Machinery Report, now forwarded.

Main Boiler Hydraulic Tests:-

Boiler A	Date 25/9/23	No of Certificate 48A	Pres in lbs per sq inch 380
" B	" 30/10/23	" " " 48B	" " " " " 380
" C	" 4/12/23	" " " 48C	" " " " " 380
" D	" 31/1/24	" " " 48D	" " " " " 380
" E	" 5/3/24	" " " 48E	" " " " " 380
" F	" 27/3/24	" " " 48F	" " " " " 380 ✓

Note:- Included in Machinery Report

The amount of Entry Fee...	£ - : - :	When applied for,
Special	£ - : - :	✓ 19
Donkey Boiler Fee ...	£ - : - :	When received,
Travelling Expenses (if any) £	- : - :	✓ 19

E. L. Cartwright.
Engineer Surveyor to Lloyd's Register of British and Foreign Shipping.

Committee's Minute

Assigned

See other report

