

Messrs Gourlay Bros. No.197.

The Dundee Surveyors forward the test certificates for the Chain Cables supplied for this Vessel, particulars of which are as follows;-

270 fathoms of 2 1/8" stud link cable

	cwts.	qrs.	lbs.
weighing	607.	2.	24.

The minimum weight of 270 fathoms of 2 1/8" stud link cable required by Table 22 is;-

	cwts.	qrs.	lbs.
	608.	2.	14.

It will be seen that there is a deficiency of 3 qrs. 18 lbs., or 0.14 of one per cent, in the weight of the Cables supplied.

It is submitted in view of the deficiency being so slight, the Cables supplied might be approved for the figure 1.

*C. A. P.*  
*19/7/01*

The test certificates should be returned to the Surveyors and it should be pointed out to them that they have given the Committee no information respecting the equipment number of the Vessel, and they should be careful to give this in all such cases in future. They should also be requested to avoid sending, as far as possible, cases of equipment for the consideration of the Committee so as to arrive on the mornings of Tuesdays and Fridays, as it is almost impossible at times to prepare statements of the cases in time to be laid before the Committee.

TUES. JUL 9 1901

*Approved*



*C. A. P.*  
*Dr. 8.7.01*  
*Amv. 9.11*  
Lloyd's Register  
Test Certs returned  
Foundation

W659-0143