

S.S. "WOOBURN".  
-----

To complete the B.S. due 6.31 and partly held  
in 10.31 the following repairs require to be effected:-

The starboard boiler water gauge water cock valve  
to be renewed.

The port boiler lower manhole door studs to be renewed.

The donkey boiler blow down valve lid to be renewed.

All safety valves to be adjusted.

The Falmouth Surveyors now report the boilers have  
been examined under steam and all safety valves adjusted.  
Main engines generally examined and tried under working  
conditions, steering engine windlass dynamo and ballast  
and general service pumps have been tested satisfactorily.

The Surveyor states the machinery is considered  
satisfactory for the proposed voyage with a cargo of coal to  
Italy when the vessel is to be broken up.

Submitted action be deferred.

Ylm.

SA

28. 10. 32.



© 2020

Lloyd's Register  
Foundation

W666-0226