

Wm. Gray & Co. 10. 7. 867.


It is submitted the Surveyors  
be informed that all water ballast  
tanks should be tested either while the  
Vessel is on the stocks or when in dry  
dock previous to completion.

As this Vessel is already launched  
they should endeavour to arrange with  
the builders to have the tanks tested in  
dry dock.

Lr. 15/8/86

Ans'd. 17

2 plans.



© 2020

Lloyd's Register  
Foundation

W667-0071