

Steel Ss. K. TAMURA

Welding of rudder frame and stern frame per Eff. rpt. 42608 found sound.

Surfaces in peaks, forward hold, bunkers etc scaled as necessary for examination of the steelwork and afterwards recoated.

Forecastle, fore peak, chain locker, fore hold, store room, fish hold, bunker, E & B space and after peak examined internally.

All decks, waterways, hatch coamings and covers, ventilators, casings, engine skylight, masts and rigging, steering gear and connections, windlass, sounding pipes, anchors and general equipment examined.

Handpumps tried.

Yard down. One boss plate removed for access to repairs to stem tube and afterwards replaced.

A number of defective rivets in seams and butts of outside plating renewed.

Steering gear connections overhauled. Wood deck rescaulked in places.

Alexander Urwin.



© 2020

Lloyd's Register
Foundation

W695-0262 (2 of 2)