

S.S. "ANCOBRA".

It is submitted that the Hamburg Surveyors should be informed that their statement of the amperage carried by the various cables is not clear, in view of the dynamo capacity being only 65 amperes, whilst a statement is made that the main cable carries 90 amperes.

They should furnish a diagrammatic sketch showing the distribution from the Dynamo through the main cable to the separate branches with the sectional areas of the wires as fitted and the number of amperes which are actually to be carried on each branch.

JUD.
4.9.13.

ARR

Li:- 4/9/13



© 2020

W700-0201

Lloyd's Register
Foundation