

Rpt. 4.

REPORT ON MACHINERY.

No. 43770

Received at London Office

WED. JUL 2 1924

Date of writing Report June 23rd 1924 When handed in at Local Office June 23rd 1924 Port of GLASGOW.
No. in Survey held at Ardrossan Date, First Survey 12th March Last Survey 19th June 1924.
Reg. Book. on the Machinery of SS LISMORE. (Number of Visits 6)
Master Built at Ardrossan By whom built Ardrossan D.D. S.B. Co Ltd. Tons Gross 606 Net 238
Engines made at Greenock By whom made John G. Kincaid & Co Ltd. 605 when made 1924
Boilers made at do By whom made do 605 when made 1924
Registered Horse Power Owners Port belonging to
Nom. Horse Power as per Section 28 Is Refrigerating Machinery fitted for cargo purposes No. Is Electric Light fitted Yes

ENGINES, &c.—Description of Engines

No. of Cylinders

No. of Cranks

Dia. of Cylinders Length of Stroke Revs. per minute Dia. of Screw shaft as per rule as fitted Material of screw shaft
Is the screw shaft fitted with a continuous liner the whole length of the stern tube Is the after end of the liner made water tight
in the propeller boss If the liner is in more than one length are the joints burned If the liner does not fit tightly at the part
between the bearings in the stern tube, is the space charged with a plastic material insoluble in water and non-corrosive If two
liners are fitted, is the shaft lapped or protected between the liners Length of stern bush
Dia. of Tunnel shaft as per rule as fitted Dia. of Crank shaft journals as per rule as fitted Dia. of Crank pin Size of Crank webs Dia. of thrust shaft under
collars Dia. of screw Pitch of Screw No. of Blades State whether moveable Total surface
No. of Feed pumps Diameter of ditto Stroke Can one be overhauled while the other is at work
No. of Bilge pumps Diameter of ditto Stroke Can one be overhauled while the other is at work
No. of Donkey Engines Sizes of Pumps No. and size of Suctions connected to both Bilge and Donkey pumps
In Engine Room In Holds, &c.

No. of Bilge Injections sizes Connected to condenser, or to circulating pump Is a separate Donkey Suction fitted in Engine room & size
Are all the bilge suction pipes fitted with roses Are the roses in Engine room always accessible Are the sluices on Engine room bulkheads always accessible
Are all connections with the sea direct on the skin of the ship Are they Valves or Cocks
Are they fixed sufficiently high on the ship's side to be seen without lifting the stokehold plates Are the Discharge Pipes above or below the deep water line
Are they each fitted with a Discharge Valve always accessible on the plating of the vessel Are the Blow Off Cocks fitted with a spigot and brass covering plate
What pipes are carried through the bunkers How are they protected

Are all Pipes, Cocks, Valves, and Pumps in connection with the machinery and all boiler mountings accessible at all times
Are the Bilge Suction Pipes, Cocks, and Valves arranged so as to prevent any communication between the sea and the bilges

Is the Screw Shaft Tunnel watertight Is it fitted with a watertight door worked from

BOILERS, &c.—(Letter for record) Manufacturers of Steel

Total Heating Surface of Boilers Is Forced Draft fitted No. and Description of Boilers
Working Pressure Tested by hydraulic pressure to Date of test No. of Certificate
Can each boiler be worked separately Area of fire grate in each boiler No. and Description of Safety Valves to
each boiler Area of each valve Pressure to which they are adjusted Are they fitted with easing gear
Smallest distance between boilers or uptakes and bunkers or woodwork Mean dia. of boilers Length Material of shell plates
Thickness Range of tensile strength Are the shell plates welded or flanged Descrip. of riveting: cir. seams
long. seams Diameter of rivet holes in long. seams Pitch of rivets Lap of plates or width of butt straps
Per centages of strength of longitudinal joint rivets plate Working pressure of shell by rules Size of manhole in shell
Size of compensating ring No. and Description of Furnaces in each boiler Material Outside diameter
Length of plain part top bottom Thickness of plates crown bottom Description of longitudinal joint No. of strengthening rings
Working pressure of furnace by the rules Combustion chamber plates: Material Thickness: Sides Back Top Bottom
Pitch of stays to ditto: Sides Back Top If stays are fitted with nuts or riveted heads Working pressure by rules
Material of stays Area at smallest part Area supported by each stay Working pressure by rules End plates in steam space:
Material Thickness Pitch of stays How are stays secured Working pressure by rules Material of stays
Area at smallest part Area supported by each stay Working pressure by rules Material of Front plates at bottom
Thickness Material of Lower back plate Thickness Greatest pitch of stays Working pressure of plate by rules
Diameter of tubes Pitch of tubes Material of tube plates Thickness: Front Back Mean pitch of stays
Pitch across wide water spaces Working pressures by rules Girders to Chamber tops: Material Depth and
thickness of girder at centre Length as per rule Distance apart Number and pitch of stays in each
Working pressure by rules Steam dome: description of joint to shell % of strength of joint
Diameter Thickness of shell plates Material Description of longitudinal joint Diam. of rivet holes
Pitch of rivets Working pressure of shell by rules Crown plates Thickness How stayed

SUPERHEATER.

Type Date of Approval of Plan Tested by Hydraulic Pressure to Date of Test Is a Safety Valve fitted to each Section of the Superheater which can be shut off from the Boiler Diameter of Safety Valve Pressure to which each is adjusted Is Easing Gear fitted

W702-0080

Lloyd's Register
Foundation

IS A DONKEY BOILER FITTED?

If so, is a report now forwarded?

SPARE GEAR. State the articles supplied:—

The foregoing is a correct description,

Manufacturer.

Dates of Survey while building { During progress of work in shops - - 1924 Mar 12. 24. 26. Apr 1. 7. Jun 19.
During erection on board vessel - - -
Total No. of visits 6

Is the approved plan of main boiler forwarded herewith

" " " donkey " " "

Dates of Examination of principal parts—Cylinders Slides Covers Pistons Rods

Connecting rods Crank shaft Thrust shaft Tunnel shafts Screw shaft Propeller

Stern tube Steam pipes tested Engine and boiler seatings Engines holding down bolts

Completion of pumping arrangements Boilers fixed Engines tried under steam 19-6-24

Completion of fitting sea connections 1-4-24 Stern tube 4-4-24 Screw shaft and propeller 4-4-24

Main boiler safety valves adjusted Thickness of adjusting washers

Material of Crank shaft Identification Mark on Do. Material of Thrust shaft Identification Mark on Do.

Material of Tunnel shafts Identification Marks on Do. Material of Screw shafts Identification Marks on Do.

Material of Steam Pipes Test pressure

Is an installation fitted for burning oil fuel Is the flash point of the oil to be used over 150°F.

Have the requirements of Section 49 of the Rules been complied with

Is this machinery duplicate of a previous case If so, state name of vessel

General Remarks (State quality of workmanship, opinions as to class, &c.)

Sea cocks, stern tube, tail shaft and propeller, satisfactorily fitted
Vessel proceeded to Greenock to have machinery fitted on board.
Official steam trial attended, all machinery found to be working satisfactorily.

Certificate (if required) to be sent to
The Surveyors are requested not to write on or below the space for Committee's Minute.

The amount of Entry Fee ... £ : :
Special ... £ : :
Donkey/Boiler Fee ... £ : :
Travelling Expenses (if any) £ 1 : 0 :
When applied for, 1924
When received, 1924

David C Barr
Engineer Surveyor to Lloyd's Register of Shipping.

Committee's Minute

GLASGOW

1 JUL 1924

TUES. 22 JUL 1924

Assigned See Gen. Reg. No. 18247



© 2021

Lloyd's Register Foundation