

Messrs. Swan Hunter & Wigham Richardson Ltd.
Yard No. 1569.

The plans indicated ring main cables and were approved for equal load distribution in each leg which was to be demonstrated by ammeters in circuit.


The Builders now state the lengths of the two legs of the ring main will be made equal so that equal load distribution will result and that the plans indicated the maximum possible loading, whereas the loading in service would be less.

The Builders request omission of the tests to demonstrate that equal loading was obtained.

It is considered that in view of the information now submitted by the Builders the omission of the tests ^{merits} meets approval.

It is submitted the Sunderland Surveyors be informed as the two lengths of the ring main cables will be made equal the tests to demonstrate equal loading are not now required.

ya. y.
13.12.39.



[Handwritten signature]

© 2020

Lloyd's Register
Foundation

W71-0146

Lr 14/12