

Lloyd's Register of Shipping.

(Report on Vessel No. _____ Port _____)

No. 3028

SHIP FORGINGS OR CASTINGS.

I have to report that the undermentioned Iron or Steel Forgings or Castings, manufactured by Messrs Hall & Smith Ltd of Brierley Hill for the Vessel No. _____, being built by Messrs The Scottish Concrete Co of Greenock have been inspected by me as set forth below and found to be, so far as can be seen, satisfactory

Mark on Forgings or Castings.

Lloyd's

No. 412

J Pangle

Sheffield 24/8/18

Stein Post.

	STERN FRAME.	RUDDER FRAME.	STEM.
Material* ...	Siemens steel	/	/
How made ...	Post - channel bar		
Dimensions ...	Gudgeons - Cast steel		
Progress on Inspection ...	Finished		
Date when Inspected ...	31/7/18		
CASTINGS.	Results of Test for		
Tests on Standard Test Pieces.	Gudgeons		
Tensile Test—	9811 9943		
Tons per square inch	29.6 32.8		
Extension per cent. ...	23.0 24.0		
Cold Bending Test—	120° 120°		
Angle before fracture			
Drop Test—			
Height from ground ...	✓ ✓		
Hammering Test—	✓ ✓		
If made according to Rules and found satisfactory ...			

SKETCHES OF FRAMES SHOWING POSITION AND DESCRIPTION OF WELDS OF FORGINGS.

Channel bar rolled & bored at Messrs The Shelton Iron & Steel Co
 Castings made by Messrs F H Lloyd & Co
 Stein post completed by Messrs Hall & Smith
 R/C. BARGE "CRETEHAVEN"

Fee (if any chargeable) £ ✓ : :

To be paid at

* If of Iron, state whether scrap or puddled Iron. If of steel, state whether made on the Open Hearth process.