

733

APPLEBY IRON COMPANY, LTD., SCUNTHORPE,
LINCS.

Customer Riley Bros Ltd. Date 10-1-29

Builder Stockton on Tees

Mark or Job No.

Customer's Order No. 201

Works Order No. 2829R 236

REQUIREMENTS

Boiler

TENSILE—Tons per sq. inch 26/30
ELONGATION—per cent.
CONTRACTION OF AREA—per cent.
ELASTIC LIMIT—
per sq. inch or per cent.


Batch No.

Inspection Dryden

We hereby certify that the material described below has been made by the Open Hearth process, and is that which has been satisfactorily tested in the presence of the Surveyor, in accordance with the rules of Lloyd's Register.

Initials of Test House Manager A.W.G.

PLATE No.	CAST MARK	POSITION	TEST RESULTS	PLATE MARK	PIECES CUT	SIZE	THICKNESS	APPROX. WEIGHT				REMARKS.
								T.	c.	qr.	lbs.	
<u>K30</u>	<u>3503</u>			<u>5883</u>	<u>1</u>	<u>3-1 33</u>	<u>1 1/16</u>	<u>3</u>	<u>0</u>	<u>11</u>	<u>manhole plate</u>	



© 2020

Lloyd's Register
Foundation

WTS-0145