





S.S. 3 M<sup>ST</sup>. S "HEWITT."

how Done - Changing from coal burning to Oil fuel system.

Fore peak tank, and double bottom tanks, 1, 2, 3, 4, 5 & 6 examined internally and steam heating coils fitted and tested. All tanks tested as per rules and proven tight & satisfactory. All ceilings lifted and relaid in good order. Wood sheathing fitted on cargo side of fore-peak bulkhead with seepage bar on tank top. Cofferdam fitted at after end of #6 D.B. Tank, and found satisfactory. Two settling tank examined while under construction and tested as per rules and found satisfactory. All vent pipes fitted as per approved plans and found satisfactory. Vessel placed on dry-dock. Bottom and rudder cleaned, examined found satisfactory and recoated.

Alec Watt.



© 2020

Lloyd's Register  
Foundation

W785-0075