

Hav. 3504

S.S. "OHIO".

It is submitted the Havre Surveyor should be asked to state whether the actual diameter of the propeller is 5,600 m/m as given in his report, as on the approved plan of the shafting the diameter is given as 5,000 m/m, and it was on this latter assumption that the diameter of the screw shaft was approved.

He should also be requested to forward a list of the spare gear placed on board and also the diameters and total sectional areas (in millimetres or inches) of the electric light cables, as his report is not clear on this point.

Ln:- 29/1/15

5<sup>m</sup> 000

5<sup>m</sup> 600

APR 28.1.15.



© 2020

Lloyd's Register  
Foundation

W819-0081