

20/7/16.

2

Wreck Box 23

6 NOV 1917

Sent to Chief Surveyors 5. 11. 17

Received from Chief Surveyors

VESSEL'S NAME Stl. S.S. "LADY CORY WRIGHT".

Rpt.

Sou.

No. 9690

For the CHIEF SHIP SURVEYOR and CHIEF ENGINEER SURVEYOR.

(In cases which have to be submitted to the Classing Committee "the endorsement to contain a succinct summary of any repairs that have been required and to show the cause or causes of such repairs, and also to bring out clearly any exceptional features in connection with the case so that the Classing Committee may have all the salient points presented in the endorsement."—Extract from Sub-Committee's Report 24/5/12.)

No. 2

SURVEY PARTLY HELD.

When due

9. 14

When proposed to be completed

Portion of Survey held, &c.,

B.S. due '5. 15, partly held. in 3. 17.

DE MISE D


The 1st Special Survey No.2, due September 1914, has been partly held.

The case had been deferred from time to time, and on the 3rd May last action was further deferred, and the Owners asked to make arrangements for a general examination of the vessel to be made.

In reply they stated on the 4th May that they were most anxious to get the survey completed while the vessel was recently at Portsmouth, and did their very best to accomplish this. They regretted the only work that was done, was the Boiler Survey, and understood that the Government Authorities would not allow any other Survey work to be carried out.

They added, they had no idea where the vessel was at that time, but understood she sailed a few weeks before for the Mediterranean. They would, however, keep the matter before them, and the Committee might rely on their completing the Survey at the first convenient opportunity.

No further information regarding the vessel has been received.



© 2020

Lloyd's Register
Foundation
(P.T.O.)

W830-0139 1/2

doors to examine & test and freeboard to be verified.

Stl. S.S. "LADY CORY WRIGHT" (Cont.)

The case is submitted for the consideration of the Committee.

J.W.D. *M*
6. 11. 17

To complete the Survey:- Peaks, holds, bunkers & machinery space to examine; all d.b.tanks and fore & after peak tanks to examine internally & test; ceiling in holds & bunkers to lift; pumps, W.T. doors to examine & test, and freeboard to be verified.

All the machinery excepting the Screw Shaft requires to be examined. To complete the boiler survey due 5. 15 & partly held in 3. 17, the donkey boiler requires to be examined & all the safety valves adjusted.



© 2020

Lloyd's Register
FoundationW830-0139²/₂

doors to examine & test and freeboard to be verified.