

Shel S.S. Henri Le four

The Leith Surveyors should be requested to obtain from the Owners a letter agreeing to the omission of the Intermediate Bulkhead in the fore hold & to a suitable notation being made in the Register Book.

Dr. Lth Sid.

M
3.10.17

The Newcastle Surveyors should be informed that to complete the survey the decks require to be flooded the after peak tank to be tested the tunnel closing plating & casings to be riveted up, Donkey pump to be tested, W.T. doors to be examined & worked, the bulkheads to be tested by hose if necessary, & the foreboard to be verified.

Dr. New Sid.

M



© 2020

Lloyd's Register
W878-0189
Foundation